

## Checklist for Pool Final



**Please Note:**

- You must have an approved final inspection before filling or using your pool or you will be subject to fines/daily citations per your municipal ordinance.
- All previously noted corrections in the course of the project must be corrected and confirmed.
- A \$100 charge will be assessed for a scheduled inspection that is not ready (i.e. anything incomplete from this list is an automatic \$100 charge.)



The following will be checked at your pool final to ensure code compliancy:

YES

<b>ABOVE</b>		Are pool sidewalls of adequate height per municipality ordinance?
<b>GROUND</b>		Is lockable ladder installed?
<b>POOL</b>		Are pool and equipment properly grounded.?
		Is pool equipment/electrical equipment at least 10 ft. from pool edge ( 6 ft. if powered by a single lockable receptacle)?
		Is the plug- in equipment cord not longer than 3 ft?
		Is there one general purpose GFCI receptacle installed not less than 6 ft. nor more than 20 ft. from the inside of pool wall ? Does the receptacle have a weather proof cover?
		Is erosion control in place or site stabilized?
<b>IN-GROUND</b>		Is there lockable cover and/or (depending on municipal requirements) a non-climbable fence installed?
	<b>POOL</b>	Is pool equipment properly grounded?
		Is pool equipment located 10 ft. from pool wall?
		Is there one general purpose GFCI receptacle installed not less than 6 ft. nor more than 20 ft. from the inside of pool wall ? Does the receptacle have a weather proof cover?
		Is erosion control in place or site stabilized?